

Tel. 2-2076

156 Ash St.

09

September 5, 1973

45

#28955

Mrs. Gabriel Rose

#156-8 Ash St., S. x Arnold St.

Please install 1" copper service to supply tenement house. Meter inside cellar wall above floor. Service from Ash St. Replacing Service #92939

Measures of 1" Curb Stop:

N x N line	Arnold St.	69.8 ft.
W x E "	Ash St.	6.5 ft.
N x S "	House	12.8 ft.
W x W "	House	6.5 ft.

Main is 28 ft. W x E line.
Work done Sept. 12, 1973

1 - Caldwell Stop Box.....	\$ 12.00
34 ft. - 1" Copper tubing by City (28' out: 6' ins.) @ 1.30'....	\$ 44.20 ✓
Labor.....	\$ 100.99 ✓
1 1" Hays Corporation.....	\$ 8.50 ✓
1 1" Hays Curb Stop.....	\$ 14.00 ✓
Carting.....	\$ 10.00
B-100 Mueller Tapping Machine Use....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr.....	\$ 6.00
St. cut: 7' x 2' Warr. @ 1.78' + 5.--	\$ 17.46 ✓
Sidewalk cut: 6' x 2' Blacktop @ 2.00SY	\$ 2.66 ✓
	<u>\$ 255.81</u>