

Tel. 2-3178

10 Mulberry St., Acushnet

08

September 6, 1973

81

#28956

Frederick Phillips

W. S. Rowe St., S. x Sawyer St.

Please install 1" copper service to supply split-entry. Meter inside cellar wall above floor. Service from Rowe St.

Measures of 1" Curb Stop:

S x S line	Sawyer St.	665.0 ft.
E x W "	Rowe St.	3.0 ft.
S x N "	House	7.5 ft.
E x E "	House	32.0 ft.

Main is 6 ft. E x W line.
Work done Sept. 12, 1973
Main in sidewalk

37 ft. - 1" Copper tubing by City (6' out: 31' ins.) @ 1.30'	\$	48.10	✓
Labor	\$	48.05	✓
1 1" Hays Corporation	\$	8.50	✓
1 1" Hays Curb Stop	\$	14.00	✓
Caldwell Stop Box, complete	\$	12.00	✓
Carting	\$	10.00	✓
D-4 Drilling Machine Use	\$	15.00	✓
2 1" Meter cplg. @ 2.50 ea.	\$	5.00	✓
6" x 1" Christy Service Saddle	\$	9.08	✓
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00	✓
Sidewalk cut: 8' x 2' Dirt	\$	N.C.	
	\$	183.73	