

Tel. 5-8670

239 Bonin St.

09

September 12, 1973

123 B

#28958

James Miranda

S. S. Bonin St., W.x Mt. Pleasant St

Please install $1\frac{1}{2}$ " copper service to supply
2-plex home. Meter inside cellar wall above
floor. Service from Bonin St.

Measures of $1\frac{1}{2}$ " Curb Stop:

W x W line	Mt. Pleasant St.	446.0 ft.
H x S "	Bonin St.	8.5 ft.
W x E "	House	2.7 ft.
N x N "	House	28.3 ft.

Main is 18 ft. H x S line.

Work done Sept. 20, 1973

40 ft. - 1 1/2" Copper tubing by Owner
(18 ft. out; 22 ft. ins.)

Labor.....	\$	49.68
1 1/2" Ford Corporation.....	\$	25.25
1 1/2" Hays curb stop.....	\$	46.00
1 R-17 1/2 Caldwell Gate Box.....	\$	23.50
Cutting.....	\$	10.00
D-4 Drilling Machine Use.....	\$	20.00
1 6" x 1 1/2" Christy Service Saddle.....	\$	9.72
Loader Use: 2 hrs. @ 7.00 hr.....	\$	14.00
Compressor Use: 3 hr. @ 6.00 hr.....	\$	3.00
St. cut: 5' x 2' warp. @ 1.78 + 5.00.....	\$	13.90
Sidewalk cut: 10' x 2' dirt.....	\$	11.00
	\$	215.05