

at

335 Coggeshall St.

September 18, 1973

85

#28978

Cecilia Benoit

N.s. Coggeshall St. Wx Acushnet Ave. Please install 1" copper service to supply a restaurant. Meter inside cellar wall above floor. Service from Coggeshall St.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	60.9 ft.
S x N line Coggeshall St.	8.3 ft.
E x E line Bldg.	2.4 ft.
S x S line Bldg.	8.3 ft.

Main is 36 ft. S x N line.

Work done Oct. 4, 1973

70 ft. - 1" Copper tubing (36' out: 34' ins.)	
(60 ft. by Owner	
(10 ft. by City @ 1.30'	\$ 13.00
Labor	98.30
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop	14.00
1 Caldwell Stop Box	12.75
Carting	10.00
2-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
St. cut: 10' x 2' Warrenite @ 1.78' +5.--	22.80
Sidewalk cut: 10' x 4' Cement @ 5.75SY \$	25.53
Loader Use: 3 hrs. @ 7.00 hr.	21.00
Compressor Use: 1 hr.	6.00
	\$ 250.88