

524 Union St.

September 28, 1973

#28982

Phillips Bldg. Assoc.

N.S. Welby Rd., W. x Phillips Rd.

Please install 1½" copper service to supply  
office bldg. Meter in box on taker's land.  
Service from Welby Rd.

Measures of 1½" Curb Stop:

|                       |           |
|-----------------------|-----------|
| E x E line Doreen St. | 129.0 ft. |
| S x N line Welby Rd.  | 5.0 ft.   |
| W x E line House      | 49.0 ft.  |
| N x S line House      | 55.0 ft.  |

Main is 36 ft. S x N line.

Work done Nov. 8, 1973

|                                                 |           |
|-------------------------------------------------|-----------|
| 86 ft. - 1½" Copper by Owner(36' out: 50' ins.) |           |
| Labor. . . . .                                  | \$ 51.65  |
| 1 1½" Ford Corporation. . . . .                 | \$ 25.25  |
| 1 1½" Ford Curb Stop. . . . .                   | \$ 46.00  |
| 1 R-145 Caldwell Gate Box . . . . .             | \$ 23.50  |
| Carting. . . . .                                | \$ 10.00  |
| D-4 Drilling Machine Use . . . . .              | \$ 20.00  |
| 8 x 1½" Dresser Saddle . . . . .                | \$ 11.76  |
|                                                 | <hr/>     |
|                                                 | \$ 191.16 |

Owner dug, backfilled & will maintain  
trench cuts.