

1290 Wilson Rd., Fall River 08

October 9, 1973

105

#28989

J. Lawrence Nobel

Whitman St. W. x Desautels St.

Please install 6" CIGL service to supply
apartment house. Meter inside cellar wall above
floor. Service from Whitman St.

Measures of 6" Darl. Gate:

W x W line Desautels St. 96.6 ft.

N x S line Whitman St. 21.0 ft.

E x E line Hope St. 223.0 ft.

S x N line Whitman St. 29.0 ft.

Main is 32 ft. ^S ^N X x X line.

Work done Oct. 31, 1973

36 ft. - 6" C.I. Pipe @ 3.31'	\$ 119.16
Labor.....	\$ 93.31
1 6 x 6 x 6 Darl. Tapp. Sleeve.....	\$ 73.80
1 - 6" DARL. Gate Valve.....	\$ 130.80
1 - 6" C.I. Gate Box, Reg.....	\$ 77.95
Carting.....	\$ 10.00
A.P. Smith Tapp. Mach.....	\$ 30.00
12# Mineralead @ .24#.....	\$ 2.88
3/4# Asb. Yarn. @ 2.34#.....	\$ 1.76
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 1/2 hr. @ 6.00 hr.....	\$ 9.00
St. cut: 24' x 3' Warr. @ 1.78' +5.00\$	47.72
Sidewalk cut: 8' x 2 1/2' Dirt.....	\$ N/C
Supervision.....	\$ 18.66
	\$ 636.04