

#28998

October 12, 1973

New Bedford School Department 114
E. S. Rochambeau St., S x Brooklawn
Ave.

Please install 4" C. I. C. L. service to
supply school. Service from Rochambeau St..
Meter inside cellar wall above floor.

Measures of 4" Gate Valve:

N x E line	Carlisle St.	354.4 ft.
W x E	" Rochambeau St.	31.5 ft.
S x N	" Building	89.4 ft.
W x E	" Building	59.5 ft.

Main is 33 ft. W x E line

Work done Oct. 16, 17 & 19, 1973

63' of 4" C. I. C. L. Pipe @ 1.92' . . .	\$120.96
Sidewalks: 5'x5' Cement @ 5.75 . . .	\$ 15.99
Street cut: 21' x 3' Warrenite	
@ 1.78 L. F. * 5.00	<u>\$ 42.38</u>

To be charged to School Dept. \$179.33

The following stock was supplied by School Dept.

6"x6"x4" Mueller Tapping Sleeve

4" Mueller Tapping Gate Valve

4" C. I. Gate Box, complete, 209 lbs.

Installed by Water Dept. - W/C for Labor

28998-4" N. B. SCHOOL DEPT. - ASHLEY SCHOOL



