#29024

October 30, 1973
Rockdale West of New Bedford
E.S. Carriage Dr., N. x Bryant Lane

Please install 12" copper service to supply apt. house. Meter in utility room. Service from Carriage Dr. Lot 32 Bldg. # 48

Measures of 12" Curb Stop:

S x S line Cherry Tree Lane 13

W x W line House

W x W line House

Main is 36 ft. W x E line. Work done December 28, 1973 134.5 ft.

6.0 ft.

23.1 ft.

ALL STOCK SUPPLIED & IUSTALLED BY OWNER

131 ft. - 13" Copper tubing (36' out: 95' ins)
13" Hays Corporation H 5200 C.F.
13" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Cate Box
13" Hays H 5615 C.F. 3 Part Union
(at property line)
8" x 12" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain trench cuts.

NOTE: 2" Cas main - h ft. W x E line