October 30, 1973

Rockdale West of New Bedford W.S. Carriage Dr., N. x Cherry Tree

Please install 12" copper service to supply apt, house. Meter in utility room. Service from Carriage Dr. Lot 42 Bldg. # 36

Measures of 1's" Curb Stop:

#29029

80.0 ft. N x N line Cherry Tree Lane 5.5 ft. E x W line Carriage Drive N x N line House 0.3 ft. E x E line House 22.7 ft.

Main is 1h ft. Ex W line. Work done Jan. 14, 15, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

99 ft. - 12" Copper tubing (lh' out: 85' ins.)
12" Hays Corporation H 5200 C.F.
12" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
12" Hays H 5615 C.F. 3 Part Union
(9 ft. inside line)
8" x 12" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled & will maintain trench cuts.