

446 County St. 75

October 30, 1973

#29032

Rockdale West of New Bedford

W.S. Carriage Dr., S. x Oakdale St.

Please install 1½" copper service to supply
apt. house. Meter in utility room. — Service
from Carriage Dr. Lot 47

Bldg. # 39

Measures of 1½" Curb Stop:

S x S line Oakdale St.	55.7 ft.
E x W line Carriage Dr.	5.5 ft.
S x N line House	3.0 ft.
E x E line House	32.0 ft.

Main is 14 ft. E x W line

Work done Jan. 11, 14, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

74 ft. - 1½" Copper tubing (14' out: 60' ins.)

1½" Hays Corporation H 5200 C.F.

1½" Hays Curb Stop H 4008 C.F.

R-145 Buffalo Gate Box

1½" Hays H 5615 flared joints 3 Part union
(inside property line)

8" x 1½" Dresser Service Saddle

D-4 Drilling Machine Use

Owner dug backfilled & will maintain
trench cuts.