

446 County St.

73

October 30, 1973

#29035

Rockdale West of New Bedford

S.S.Oakdale St., E.xWest Hill Rd.

Please install $1\frac{1}{2}$ " copper service to supply
apt. house. Meter in utility room. Service from
Oakdale St. Lot 53

Bldg. # 42

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line West Hill Rd.	177.2 ft.
N x S line Oakdale St.	6.0 ft.
E x E line House	2.0 ft.
N x N line House	23.5 ft.

Main is 14 ft. N x S line.

Work done Jan. 11, 14, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

104 ft. - 1½" Copper tubing (14' out: 90' ins.)

1½" Hays Corporation H 5200 C.F.

1½" Hays Curb Stop H 4008 C.F.

R-145 Buffalo Gate Box

1½" Hays H 5615 C.F. 3 Part Union
(at property line)

8" x 1½" Dresser Service Saddle

D-4 Drilling Machine Use

Owner dug, backfilled & will maintain
trench cuts.