

446 County St.

73

October 30, 1973

#29036

Rockdale West of New Bedford

S.S. Oakdale St., E.xWest Hill Rd.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Oakdale St. Lot 56 Bldg. # 43

Measures of 1½" Curb Stop:

S x S line Oakdale St.	45.9 ft.
W x E line West Hill Rd.	6.0 ft.
S x S line House	3.0 ft.
W x W line House	27.7 ft.

Main is 36 ft. W x E line.

Work done Nov. 15, 1973 Jan. 9, 10, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

96 ft. - 1 $\frac{1}{2}$ " Copper tubing (36' out: 60' ins.)

1 $\frac{1}{2}$ " Hays Corporation H 5200 C.F.

1 $\frac{1}{2}$ " Hays Curb Stop H 4008 C.F.

R-145 Buffalo Gate Box

1 $\frac{1}{2}$ " Hays H 5615 C.F. 3 Part Union
(4 ft. inside line)

8" x 1 $\frac{1}{2}$ " Dresser Service Saddle

D-4 Drilling Machine Use

Owner dug, backfilled & will maintain trench cuts.

NOTE: Tap measure 3 ft. S x curb stop to avoid house sanitary sewer.