

446 County St. 73

October 30, 1973

#29037

Rockdale West of New Bedford

E.S. West Hill Rd., N.xCherry Tree Lane

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service from
West Hill Rd. Lot 57

Bldg. # 56

Measures of 1½" CurbStop:

S x S line Oakdale St.	131.4 ft.
W x E line West Hill Rd.	6.0 ft.
S x N line House	38.5 ft.
W x W line House	21.2 ft.

Main is 36 ft. W x E line.

Work done Jan. 9, 10, 1974 & Nov. 15, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

61 ft. - 1½" Copper tubing (36' out: 25' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(1 ft. outside line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.