

446 County St.

73

October 30, 1973

#29039

Rockdale West of New Bedford

N.S.Cherry Tree Lane, E.xWest Hill Rd.

Please install $1\frac{1}{2}$ " copper service to supply
apt. house. Meter in utility room. Service
from Cherry Tree Lane Lot 62 Bldg. # 33

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line West Hill Rd.	210.0 ft.
S x N line Cherry Tree Lane	6.0 ft.
E x E line House	3.0 ft.
S x S line House	24.0 ft.

Main is 36 ft. S x N line.

Work done Jan. 9, 10, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

121 ft. - 1½" Copper tubing (36' out:85' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(at property line)
8" x 1" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.