

446 County St. 23

October 30, 1973

#29041 Rockdale West of New Bedford

N.S.Cherry Tree Lane, W. x Carriage Dr.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Cherry Tree Lane. Lot 65 Bldg. # 35

Measures of 1½" Curb Stop:

W x W line Carriage Dr.	207.0 ft.
S x N line Cherry Tree Lane	6.0 ft.
W x W line House	.5 ft.
S x S line House	24.4 ft.

Main is 36 ft. S x N line.

Work done Jan. 4, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

121 ft. - 1½" Copper tubing by owner
(36' out: 85' ins.)

1½" Hays H 5200 Corporation C.F.

1½" Hays H 4008 Curb Stop C.F.

1 R-145 Buffalo Gate Box

1½" Hays H 5615 C.F. 3 Part Union
(at property line)

8" x 1½" Dresser Service Saddle

D-4 Drilling Machine Use Hays

Owner dug, backfilled and will maintain
trench cuts.

NOTE: 1½" tap 3 ft. E x curb stop
E x Bell on 8" Main Pipe