October 30, 1973 #29042

Rockdale West of New Bedford S.S. Cherry Tree Lane, W. xCarriage Dr.

Please install 12" copper service to supply apt. house. Meter in utility room. Service from Cherry Tree Lane. Lot 70 Bldg. # 30

Measures of 13" Curb Stop:

W x W line Carriage Prive

W x S line Cherry Tree Lane

W x W line House

N x N line House

206.2 ft.

6.0 ft.

0.5 ft.

23.5 ft.

Main is 14 ft. N x S line. Work done January 2, 1974

ALL STOCK SUPPLIED & INSTABLED BY OWNER

99 ft. - 13" Copper tubing (141 out: 85' ins.)
13" Hays Corporation H 5200 C.F.
13" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
12" Hays H 5615 C.F. 3 Part Union
 (at property line)
8" x 13" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain trench cuts.