

446 County St.

73

October 30, 1973

#29043

Rockdale West of New Bedford

S.S.Cherry Tree Lane, W.xCarriage Dr.

Please install $1\frac{1}{2}$ " copper Service to supply
apt. house. Meter in utility room. Service
from Cherry Tree Lane. Lot 71 Bldg. # 31

Measures of $1\frac{1}{2}$ " Curb Stop:

W x W line Carriage Drive	22.4 ft.
N x S line Cherry Tree Lane	5.5 ft.
E x E line House	2.3 ft.
N x N line House	24.0 ft.

Main is $1\frac{1}{4}$ ft. N x S line.

Work done January 2, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

99 ft. - 1½" Copper tubing (14' out: 85' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(1 ft. inside line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.

4/18