

446 County St.

73

October 30, 1973

#29044

Rockdale West of New Bedford

S.S.Cherry Tree Lane, E.xWest Hill Rd.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Cherry Tree Lane. Lot 74 Bldg. # 32

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	134.0 ft.
N x S line Cherry Tree Lane	6.0 ft.
W x W line House	1.3 ft.
N x N line House	23.3 ft.

Main is 1¼ ft. N x S line.
Work done Jan 9, 10, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

89 ft. - 1½" Copper tubing (14' out: 75' ins.)

1½" Hays Corporation H 5200 C.F.

1½" Hays Curb Stop H 4008 C.F.

R-145 Buffalo Gate Box

1½" Hays H 5615 C.F. 3 Part Union
(at property line)

8" x 1½" Dresser Service Saddle

D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.