

446 County St.

73

October 30, 1973

#29045

Rockdale West of New Bedford

S.S. Cherry Tree Lane, E. x West Hill Rd.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Cherry Tree Lane. Lot 75 Bldg. # 54

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	55.5 ft.
N x S line Cherry Tree Lane	6.0 ft.
W x E line House	43.5 ft.
N x N line House	23.0 ft.

Main is 14 ft. N x S line.

Work done Jan. 9, 10, 1974

ALL STOCK SUPPLIED & INSTALLED BY OWNER

39 ft. - 1½" Copper tubing (14' out: 25' ¹⁰⁵~~out~~)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(6 ft. inside line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.