

446 County St.

73

October 30, 1973

#29046

Rockdale West of New Bedford

N.S. Bayberry Rd., E. x West Hill Rd.

Please install 1½" copper Service to supply
apt. house. Meter in utility room. Service
from Bayberry Rd. Lot 77 Bldg. # 53

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	53.4 ft.
S x N line Bayberry Rd.	6.0 ft.
E x W line House	40.2 ft.
S x S line House	24.1 ft.

Main is 36 ft. S x N line.

Work done Nov. 16, Dec. 18, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

66 ft. - 1½" Copper tubing (36' out: 30' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(3 ft. inside line)
8" x 1½" dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.