

446 County St.

23

October 30, 1973

#29047

Rockdale West of New Bedford

N. S. Bayberry Dr., W. x West Hill Rd.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Bayberry Rd. Lot ~~82~~ 80 Bldg. # 23

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	196.5 ft.
S x N line Bayberry Rd.	6.0 ft.
E x E line House	0.7 ft.
S x S line House	19.6 ft.

Main is 36 ft. S x N line

Work done Nov. 16, Dec. 19, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

126 ft. - 1½" Copper tubing (36' out:90' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(1 ft. inside line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
all cuts.