

446 County St. 73

October 30, 1973

#29048

Rockdale West of New Bedford

N.S.Bayberry Rd., E.xWest Hill Rd.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service from
Bayberry Rd. Lot ~~80~~ 82 Bldg. # 24

Measures of 1½" Curb Stop:

W x W line Carriage Dr.	246.6 ft.
S x N line Bayberry Rd.	6.0 ft.
W x E line House	1.0ft.
S x S line House	19.3 ft.

Main is 36 ft. S x N line.

Work done Nov. 16, Dec. 19, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

126 ft. - 1½" Copper tubing (36' out: 90' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" H 5615 C.F. 3 Part Union
(1 ft. inside line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.