

446 Gounty St. 73

October 30, 1973

#29049

Rockdale West of New Bedford

N.S.Bayberry Rd., E.x Carriage Dr.

Please install $1\frac{1}{2}$ " copper service to supply
apt. house. Meter in utility room. Service
from Bayberry Rd. Lot 83 Bldg. # 25

Measures of $1\frac{1}{2}$ " Curb Stop:

W x W line Carriage Dr.	230.1 ft.
Sx N line Bayberry Rd.	6.0 ft.
W x W line House	1.4 ft.
S x S line House	24.4 ft.

Main is 36 ft. S x N line.

Work done Nov. 16, Dec. 26, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

126 ft. - 1½" Copper tubing (36' out: 90' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(at property line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.

NOTE: Tele. 1 ft. N x S line.