

446 County St. 73

October 30, 1973

#29050

Rockdale West of New Bedford

W.S.Carriage Dr., S.xCherry Tree Lane

Please install $1\frac{1}{2}$ " copper service to supply
apt. house. Meter in utility room. Service
from Carriage Dr. Lot 68 Bldg. # 29

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line Cherry Tree Lane	84.1 ft.
Ex W line Carriage Drive	5.0 ft.
S x S line House	0.4 ft.
E x E line House	19.8 ft.

Main is $1\frac{1}{4}$ ft. E x W line.

Work done December 28, 1973

99 ft. - 1½" Copper tubing (14' out: 85' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.

ALL STOCK SUPPLIED & INSTALLED BY OWNER