#29052

October 30, 1973
Rockdale West of New Bedford
W.S.Carriage Dr., N.xBayberry Rd.

Please install la" copper service to supply apt. house. Meter inutility room. Service from Carriage Dr. Lot 87

Bldg. # 27

Measures of 12" Curb Stop:

N x N line Bayberry Rd.

ExWline Carriage Dr.

S x N line House

E x E line House

147.5 ft.

6.0 ft.

30.9 ft.

21.1 ft.

Main is 14 ft. E x W line. Work done Dec. 27, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

94 ft. - 12" Copper tubing (14' out: 80' ins.)
12" Hays Corporation H 5200 C.F.
12" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
12" Hays H 5615 C.F. 3 Part union
(1 ft. inside line)
8" x 12" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain trench cuts.