

446 County St.

73

October 30, 1973

#29054

Rockdale West of New Bedford

s. s. Bayberry Rd., W. x Carriage Dr

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Bayberry Rd. Lot 94

Bldg. #18

Measures of 1½" Curb Stop:

W x W line Carriage Dr.	57.5 ft.
N x S line Bayberry Rd.	6.0 ft.
E x W line House	30.6 ft.
N x N line House	20.0 ft.

Main is 14 ft. N x S line.

Work done Nov. 16, Dec. 26, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

59 ft. - 1½" Copper tubing (14' out: 45' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(at property line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.

NOTE: Tele. 1 ft. N x S line.