

446 County St.

73

October 30, 1973

#29057

Rockdale West of New Bedford

S.S. Bayberry Rd., E. x West Hill Rd.

Please install  $1\frac{1}{2}$ " copper service to supply  
apt. house. Meter in utility room. Service  
from Bayberry Rd. Lot 100 Bldg. #21

Measures of  $1\frac{1}{2}$ " Curb Stop:

|                          |           |
|--------------------------|-----------|
| E x E line West Hill Rd. | 166.2 ft. |
| N x S line Bayberry Rd.  | 6.0 ft.   |
| E x W line House         | 29.9 ft.  |
| N x N line House         | 21.0 ft.  |

Main is  $1\frac{1}{4}$  ft. N x S line.

Work done Nov. 16, Dec. 19, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

64 ft. - 1½" Copper tubing by Owner

(14' out: 50' ins.)

1½" Hays Corporation H 5200 C.F.

1½" Hays Curb Stop H 4008 C.F.

R-145 Buffalo Gate Box

1½" Hays H 5615 C.F. 3 Part Union  
( 1 ft. inside line)

8" x 1½" Dresser Service Saddle

D-4 Drilling Machine Use

Owner dug, backfilled and will maintain  
trench cuts.