

446 County St.

73

October 30, 1973

#29058

Rockdale West of New Bedford

S.S. Bayberry Rd., E. x West Hill Rd.

Please install $1\frac{1}{2}$ " copper service to supply
apt. house. Meter in utility room. Service
from Bayberry Rd. Lot 102

Bldg. #22

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line West Hill Rd.	50.5 ft.
N x S line Bayberry Rd.	6.0 ft.
E x W line House	32.8 ft.
N x N line House	18.8 ft.

Main is $1\frac{1}{4}$ ft. N x S line.

Work done Nov. 16, Dec. 19, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

59 ft. - 1½" Copper tubing (14' out: 45' ins.)
1½" Hays Corporation H 5200 C .F.
1½" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(2 ft. inside line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.