#29061

October 30, 1973
Rockdale West of New Bedford
N.S. Bryant Lane, E.xWest Hill Rd.

Please install 12" copper service to supply apt. house. Meter in utility room. Service from Bryant Lane Lot 107 Bldg. # 15

Measures of 12" Curb Stop:

E x E line West Hill Rd.
S x N line Bryant Lane
E x W line House
S x S line House

29.9 ft. 21.1 ft.

214.3 ft.

6.0 ft.

Main is 36 ft. S x N line. Work done Nov. 9, 1973 Dec. 13, 1973

## ALL STOCK SUPPLIED & INSTALLED BY OWNER

86 ft. - 12" Copper tubing (36' out: 50' ins.)
12" Hays Corporation H 5200 C.F.
12" Hays Curb Stop H 4008 C.F.
R-145 Buffelo Gate Box
12" Hays H 5615 C.F. 3 Part Union
( 2 ft. inside line)
8" x 12" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled andwill maintain trench cuts. NOTE: Service under 36" storm drain 9 ft. N x S line Bryant Lane Gas pipe 3 ft. S x N line( h" plastic)