73

#29062

October 30, 1973
Rockdale West of New Bedford
N.S. Bryant Lane, W. xCarriage Dr.

Please install 12" copper service to supply apt. house. Meter in utility room. Service from Bryant Lane. Lot 110 Bldg. # 16

Measures of 11 Curb Stop:

W x W line Carriage Drive S x N line Bryant Lane

E x E line House

S x Sline House

136.5 ft.

5.5 ft.

1.0 ft.

24.3 ft.

Main is 36 ft. S x N line. Work done Nov. 9, Dec. 13, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

121 Ft. - 15" Copper tubing (36' out: 85' ins.)
15" Hays Corporation H 5200 C.F.
15" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
15" Hays 5615 C.F. 3 Part Union
(2 ft. inside line)
8" x 15" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain trench cuts.

NOTE: 4" Gas Main 3 ft. S x N line Bryant La.