73

#29064

October 30, 1973
Rockdale West of New Bedford
N.S.Bryant Lane, W.xWest Hill Rd.

Please install 12" copper service to supply apt. house. Meter in utility room. Service from Bryant Lane Lot 115 Bldg. # 10

Measures of 12" Curb Stop:
W x W line West Hill Rd.
S x W line Bryant Lane
W x W line House
S x S line House

235.0 ft. 6.0 ft. 4.0 ft. 23.3 ft.

Main is 36 ft. S x N line. Nov. 8. 13. 1973

## ALL STOCK SUPPLIED & INSTALLED BY OWNER

124 ft. - 12" Copper tubing (36' out: 88' ins.)
12" Hays Corporation H 5200 C.F.
12" Hays Curb Stop H 4008 C.F.
R-145 Buffalo Gate Box
12" Hays H 5615 C.F. 3 Part union
( at property line)
8" x 12" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and willmaintain trench cuts. NOTE: Service under 36" storm drain at a point

35 ft. N x S line.

Tap - 6 ft. W x Hyd. Tee