

446 County St.

73

October 30, 1973

#29066

Rockdale West of New Bedford

S.S. Bayberry Rd., W. x West Hill Rd.

Please install 1½" copper service to supply
apt. house. Meter in utility room. Service
from Bayberry Rd. Lot 120 Bldg. # 12

Measures of 1½" Curb Stop:

S x S line Bayberry Rd.	8.0 ft.
E x W line West Hill Rd.	4.5 ft.
N x N line House	2.0 ft.
E x E line House	26.3 ft.

Main is 14 ft. E x W line.

Work done Nov. 13, Dec. 3, 1973

ALL STOCK SUPPLIED & INSTALLED BY OWNER

99 ft. - 1½" Copper tubing (14' out: 85' ins.)
1½" Hays Corporation H 5200 C.F.
1½" Hays Curb Stop H-4008 C.F.
R-145 Buffalo Gate Box
1½" Hays H 5615 C.F. 3 Part Union
(at property line)
8" x 1½" Dresser Service Saddle
D-4 Drilling Machine Use

Owner dug, backfilled and will maintain
trench cuts.