

338 Mendell St., Acushet

November 1, 1973

#29071

John Fournier

N.S. #207 Potter St., E.xWhitlow St.

Please install 1" copper service to supply
cape cottage. Meter inside cellar wall above
floor. Service from Potter St.

Measures of 1" Curb Stop:

E x E line Whitlow St.	2.0 ft.
S x N line Potter St.	5.0 ft.
W x E line House	10.0 ft.
S x S line House	23.0 ft.

Main is 32 ft. S x N line.

Work done Nov. 2, 1973

50 ft. - 1" Copper tubing by City @ 1.30'	
(32' out: 18' ins.)	\$ 65.00
Labor.	\$ 95.04
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.. . . .	\$ 21.00
Compressor Use: 1 hr.. . . .	\$ 6.00
St. cut: 24' x 2½' Warr. @ 1.78' + 5.--	47.72
Sidewalk cut: 6' x 2' Dirt	\$ N/C
	\$299.01