

1032 Wildwood Rd. 132 B

November 20, 1973

#29081

George J. Landry

W.S. rear 3303 Acushnet Ave.

Please install 1" copper service to supply
store. Meter inside cellar wall above floor.
Service from Acushnet Ave.

Measures of 1" Curb Stop:

N x N line Forbes St.	407.1 ft.
E x W line Acushnet Ave.	7.4 ft.
S x S line Bldg.	8.8 ft.
E x E line Bldg.	60.0 ft.

Main is 18 ft. E x W line.

Work done Dec. 4, 1973

85 ft. - 1" Copper tubing by Owner
(18' out: 67' ins.)

Labor.	\$ 46.66
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
B. D-100 Mueller tapping Machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	\$ 3.00
St. cut: 11' x 2 $\frac{1}{2}$ ' Warr. @ 1.78' + 5.00	\$ 24.58
Sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt	\$ N/C
	\$152.49