

Tel. 673-0446

25 Goss St.
Fall River

127 B

#29118

March 1, 1974

Joseph V. Oliveira, Jr.

N.W. Cor. Lawrence & Lynn Sts.

Please install 1" copper service to supply
1 family home. Meter inside cellar wall above
floor. Service from Lawrence St.

Measures of 1" Curb Stop:

N x N line Lynn St.	27.7 ft.
E x W line Lawrence St.	9.0 ft.
N x S line Bldg.	18.8 ft.
E x E line Bldg.	18.0 ft.

Main is 20 ft. E x W line.

Work done Aug. 12, 1976

40 ft. - 1" Copper tubing (20' out: 20' ins.) (See note below)	\$ 59.40
Labor.	\$ 39.41
1" Corporation	\$ 8.50
1" Curb Stop	\$ 14.00
1 Caldwell Stop Box	\$ 16.75
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 1 hr. @ 7.00 hr.	\$ 7.00
Turn On Charge.	\$ 5.00
	<u>\$179.06</u>

NOTE: Contractor supplied 60 ft. roll of 3/4" copper - City used 1" copper and left remainder of roll there. Owner will pay difference of 3/4" to 1".