

Tel. 2-7828

P. O. Box 3066

101A

March 4, 1974

#29119

Arthur W. Martin, Inc.

E.S. Shawmut Ave., N.x Nash Road.

Please install 1½" copper service to supply
paper mill. Meter inside bldg. above floor.
Service from Shawmut Ave.

Measures of 1½" Curb Stop:

N x N line Nash Rd.	359.0 ft.
W x E line Shawmut Ave.	16.0 ft.
N x S line Boiler Room	13.0 ft.
W x W line Bldg.	45.0 ft.

Main is 55 ft. W x E line

Work done March 19, 20, 1974

85 ft. - 1½" Copper tubing by Owner
(55' out: 30' ins.)

Labor.	\$	118.25
1 1½" Corporation	\$	25.25
1 1½" Curb Stop	\$	46.00
R-145 Gate Box	\$	23.50
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	20.00
Loader Use: 3 hrs. @ 7.00 hr.. . . .	\$	21.00
Compressor Use: hr. 1.	\$	6.00
St. cut: 20' x 2½' Warr. @ 1.78' +5.--		40.60
Sidewalk cut: 10' x 3' Dirt.		N/C

12" x 1½" SMITH- BLAIR	SADDLE	\$	310.60
			<u>16.50</u>

327.10