

Tel. 6-6060

315 Bonney St. *B*

March 7, 1974

#29121

Bristol Realty Corp.

E.S.#160 State St., N. x Merrimac St

Please install 1" copper service to supply  
1 family home. Meter inside cellar wall above  
floor. Service from State St. Replacing #2938

Measures of 1" Curb Stop:

|                       |           |
|-----------------------|-----------|
| S x S line Hazard St. | 132.0 ft. |
| W x E line State St.  | 5.9 ft.   |
| S x N line House      | 6.3 ft.   |
| W x W side House      | 6.0 ft.   |

Main is 36 ft. W x E line.

Work done March 12, 1974

39 ft. - 1" Copper tubing by Owner  
(36' out: 3' ins.)

|                                            |    |              |
|--------------------------------------------|----|--------------|
| Labor. . . . .                             | \$ | 97.25        |
| 1" Corporation . . . . .                   | \$ | 8.50         |
| 1" Curb Stop . . . . .                     | \$ | 14.00        |
| 1 Stop Box. . . . .                        | \$ | 12.75        |
| Carting. . . . .                           | \$ | 10.00        |
| B-100 Mueller Tapping Machine Use. . . . . | \$ | 14.00        |
| 2 1" Meter cplg. @ 2.50 ea. . . . .        | \$ | 5.00         |
| Loader Use: 3 hrs. @ 7.00 hr.. . . .       | \$ | 21.00        |
| Compressor Use: 1 hr.. . . .               | \$ | 6.00         |
| St. cut: 9' x 2½' Warrenite @ 1.78' +5. -- |    | 21.02        |
| Sidewalk cut: 8' x 2½' Dirt. . . . .       | \$ | N/C          |
|                                            | \$ | <hr/> 209.52 |