

100 Bedford St.

March 14, 1974

#29124

Michele Merolla

E.s. Acushnet Ave. (#1276)

Please install 2" copper service to supply
apt. house. Service from Acushnet Ave..
Meter inside cellar wall above floor. Replaces
#10760

Measures of 2" Curb Stop:

N x N line Holly St.	69.2 ft.
W x E line Acushnet Ave.	7.1 ft.
N x S line Bldg.	7.2 ft.
E x E line House	7.1 ft.

Main is 32 ft. W x E line.

Work done March 27, 1974

42 ft. - 2" Copper tubing by Owner
(32' out: 10' ins.)

Labor.	\$	101.66
1 2" Corporation.	\$	35.00
1 2" Curb Stop.	\$	61.00
R-145 Caldwell Gate Box.	\$	23.50
D-4 Drilling Mach. Use	\$	25.00
10" x 2" Smith Blair Saddle.	\$	15.50
2" Cop to cop cplg. (9 ft. from tap) by Owner		
Loader Use: 3 hrs. @ 7.00 hr.. . . .	\$	21.00
Compressor Use: 2 hrs. @ 6.00 hr.. . .	\$	12.00
St. cut: 15' x 3' Warr. @ 1.78' + 5.00		31.70
Sidewalk cut: 8' x 4' Cem. @ 5.75 SY		20.47
Supervision.	\$	20.33
	\$	<u>367.16</u>

Corrected Measures
E.S. 1276 Acushnet Ave.
W x Holly St.

Sept. 12, 1978
Ser. # 29124 - 2"

2nd measure should read:

W x E line Acushnet Ave. 7.1 ft.

also: Main is 32 ft. W x E line.

ATT: LEO

Leo

