

10 Hathaway Rd. 74
N. Dartmouth, Mass.

#29138 March 19, 1974
Curtis D. Chase

S.s. Granite Ave., E.x Sandstone Dr.

Please install 1" cu. service to supply
duplex. Meter inside cellar wall above floor.
Service from Granite Ave. Lot 2-West

Measures of 1" Curb Stop:

W x E line Rockdale Ave. 195.6 ft.

N x S line Granite Ave. 5.0 ft.

E x W line Foundation 1.6 ft.

N x N line Foundation 23.6 ft.

Main is 15 ft. N x S line.

Work done Sept. 25, 1974

42' ft. - 1" Copper tubing by Owner
(15' out: 27' ins.)

Labor.	\$	49.34
1" Corporation	\$	8.50
1" Curb Stop	\$	14.00
Caldwell StopBox, complete	\$	12.75
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Carting.	\$	10.00
	\$	113.59

Owner dug, backfilled and will maintain
trench cuts.