

74
10 Hathaway Rd.
N. Dartmouth, Mass.

March 19, 1974

#29139

Curtis D. Chase

S.s. Granite Ave., W. x Rockdale Ave.

Please install 1" cu. service to supply
duplex. Meter inside cellar wall above floor.

Service from Granite Ave. Lot 1-West

Measures of 1" Curb Stop:

W x W line Rockdale Ave.	87.0
N x S " Granite Avenue	5.5
E x W line House	2.4
N x N " "	25.5

Main is 14 ft. N x S line

Work done April 1, 1974

36 ft. - 1" copper tubing by City	
@ 2.10 ft. (14' out: 22' in.)	\$ 75.60
Labor	50.93
1 1" Corporation	8.50
1 1" Curb Stop	14.00
Carting 10.00; Stop. Box, complete 12.75	22.75
B-100 Mueller Tapping Machine use	14.00
2-1" meter cplgs. @ 2.50 ea.	5.00
Loader use: 2 hrs. @ 7.00 hr.	14.00
Compressor use: 1 hr.	6.00
St. cut: 8' x 2½' Dirt	N/C
Sidewalk cut: 12' x 12' Dirt	N/C
1 1" cop. to cop. cplg.	.40
	\$211.18