

✓
10 Hathaway Rd. 74
N. Dartmouth, Mass.

March 19, 1974

#29141 Curtis D. Chase

S.E. Cor. Sandstone Dr. & Granite Ave.

Please install $1\frac{1}{2}$ " cu. service to supply
duplex. Meter inside cellar wall above floor.
Service from Sandstone Dr. Lot 3 -South

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line Granite Ave.	89.0 ft.
W x E line Sandstone Dr.	6.0 ft.
N x S line House	3.8 ft.
W x W line House	27.0 ft.

Main is 37 ft. W x E line.

Work done December 11, 1974

58½ ft. - 1½" Copper by Owner (37' out: 21½' ins.)	
Labor.	\$ 49.34
1½" Corporation.	\$ 25.25
1½" Curb Stop.	\$ 46.00
Caldwell Gate Box, complete. 2-145	\$ 23.50
Carting.	\$ 10.00
D-4 Drilling Machine Use.	\$ 20.00
8" x 1½" Saddle.	\$ 15.84
	\$ 189.93

Owner dug, backfilled & will maintain trench.

Hansen

Ed. Rodriguez Took measures