

Frank O'Malley

52

May 3, 1974

#29157

City of New Bedford,

S.E. and x Block 3 - Mall Area - Purch. St.

Please install ~~3/4"~~ 1" copper service to supply fountain. Service from Purchase St.

Measures of 1" Curb Stop:

N x N line William St.	58.0 ft.
E x W line Merchants Bank	27.3 ft.
E x Main	5.6 ft.

Work done May 3, 1974

20 ft. - 1" Copper tubing

2 - 1" Curb Stops

1 - 1" Corporation

2 - Stop Boxes

B-100 Mueller Tapp. Mach. Used

Water Dept. supplied & installed all stock.

Fredrico Const. dug and backfilled the trench