

P.O. M-192 64
New Bedford, Mass.

April 23, 1974

#29163

Arthur DeMello

W.s. Chancery St.; N. x Willis St.

Please install 1" cu. service to supply one family home. Meter in utility room. Service from Chancery St.

Measures of 1" Curb Stop:

N x N line Willis St.	67.2 ft.
E x W line Chancery St.	6.7 ft.
S x N line Bldg.	5.4 ft.
E x E line Bldg.	21.0 ft.

Main is 15 ft. E x W line.

Work done June 3, 1974

39 ft. - 1" Copper tubing by Owner	
15' out: 24' ins.	\$ -- --
Labor.	\$ 47.28
1 1" Corporation	\$ 8.50
1 1" Curb Stop	\$ 15.00
1 Stop Box	\$ 12.75
Carting.	\$ 10.00
B-100 Mueller Tapping Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$ 3.00
St. cut: 7' x 3' Warrenite @ 1.78' + 5.00	17.46
Sidewalk cut: 5' x 4' Cement @ 5.75SY	<u>12.77</u>
	\$158.76