

777 Dedham St.
Canton, Ma. 02021

82

May 9, 1974

#29171 U.S.H. Realty, Inc.

N.E. cor. Hathaway Blvd. & Durfee St.

Please install 1" cu. service to supply
cumberland farms. Meter in utility room. Service
from Hathaway Blvd. Lay with drain.

Measures of 1" Curb Stop:

N x N line Durfee St.	128.0
-----------------------	-------

W x E line Hathaway Blvd.	18.6
---------------------------	------

S x N " Building	11.7
------------------	------

L x W " "	80.7
-----------	------

Laid with drain

Work done June 27, 1974

Main is 70 ft. W x E line

133' of 1" copper: by 70' out, 63' inside	
70' of 1" cop. by water Dept. @ 2.35'	\$164.50
1" Corporation.	8.50
1" Curb Stop.	14.00
1 Caldwell Stop Box, complete	12.75
Carting	10.00
Muller Tapping machine use:	14.00
2 1" Meter cpigs. @ 2.50 ea.	5.00
Leader use: 2 hrs. @ 7.00 hr.	14.00
Labor	51.75
	\$294.45