

Tel. 6-8587

Farrington Bus. Machine
700 Belleville Ave. 112
New Bedford, Mass.

May 12, 1974

#29172 Acushnet Company

E.S. #700 Belleville Ave., ~~S x Wood St.~~ *N x HATCH*

Please install 1" cu. service to supply plant.
Meter inside cellar wall above floor. Service
from Belleville Ave.

Measures of 1" Curb Stop:

N x N line Hatch St. 11.0 ft.

W x E line Belleville Ave. 7.1 ft.

N x S line Bldg. 82.0 ft.

W x W line Bldg. 27.7 ft.

Main is 39 ft. W x E line.

Work done June 26, 1974 Partly laid w/drain

39 ft. - 1" Copper tubing by Owner
(39 ft. out: line service)

Labor.	\$	88.13
1 1" Corporation.	\$	8.50
1 1" Curb Stop	\$	14.00
1 Caldwell Stop Box, comp.. . . .	\$	12.75
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
1" cop to cop cplg. (6 ft. from main)		.40
Loader Use: 2 hrs. @ 7.00 hr.. . . .	\$	14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 8' x 2 $\frac{1}{2}$ ' Warrenite @ 1.78'		
+ 5.00	\$	19.24
	\$	<u>192.02</u>