

Tel. 7-9107

35 Oxford St.  
Phvn., Mass.

May 28, 1974

#29174

Ernest F. Lupanier

E.s. Acushnet Ave., S x Manila St.

Please install 1" cu. service to supply  
ranch house. Meter inside cellar wall above floor.  
Service from Acushnet Ave.

Measures of 1" Curb Stop:

|                        |           |
|------------------------|-----------|
| S x S line Manila St.  | 106.7 ft. |
| W x E line Acush. Ave. | 3.5 ft.   |
| S x N line House       | 13.7 ft.  |
| W x W line House       | 45.2 ft.  |

Main is 41 ft. W x E line.

Work done June 19, 1974

LINE SERVICE

41 ft. - 1" Copper tubing by Owner  
( 41 ft. outside)

|                                               |    |              |
|-----------------------------------------------|----|--------------|
| Labor. . . . .                                | \$ | 100.61       |
| 1" Corporation . . . . .                      | \$ | 8.50         |
| 1" Curb Stop . . . . .                        | \$ | 14.00        |
| 1 Stop Box Caldwell . . . . .                 | \$ | 12.75        |
| Carting. . . . .                              | \$ | 10.00        |
| B-100 Mueller Tapping Mach. Use. . . . .      | \$ | 14.00        |
| 2 1" Meter cplg. @ 2.50 ea. . . . .           | \$ | 5.00         |
| Loader Use: 3 hrs. @ 7.00 hr. . . . .         | \$ | 21.00        |
| Compressor Use: 1 hr. . . . .                 | \$ | 6.00         |
| St. cut: 12' x 3' Warrenite @ 1.78' . . . . . |    |              |
| 10' x 3' Warrenite. +5.00 . . . . .           | \$ | 49.16        |
| Sidewalk cut: 8' x 3' Dirt . . . . .          | \$ | N/C          |
|                                               | \$ | <hr/> 241.02 |