

Tel. 9-2301

446 County St.
N.B., Mass. 73

June 3, 1974

#29178

Rockdale West of N.B.

E.s. West Hill Rd., N x Bayberry Rd.

Please install 1" cu. service to supply
community bldg.. Meter in utility room. Service
from West Hill Rd.

Measures of 1" Curb Stop:

N x N line Bayberry Rd.	102.0 ft.
W x E line West Hill Rd.-	5.0 ft.
S x S line Bldg.	1.2 ft.
W x W line Bldg.	19.3 ft.

Main is 36 ft. W x E line.

Work done June 6, 1974

56 ft. - 1" Copper tubing by Owner
(36' out: 20' ins.)

Labor.	\$ 36.24
1" Corporation	8.50
1" Curb Stop	14.00
1 Stop Box.	12.75
Carting.	10.00
B-100 Mueller Tapping Machine Use. .	14.00
2 1" Meter cplg. @ 2.50 ea.	<u>5.00</u>
	\$ 100.49

Owner dug, backfilled and will maintain
trench cut.