

Tel. 6-8520

N.B. Multi Center
Fort Rodman
N.B., Mass.

June 4, 1974

#29179 City of New Bedford
Bldg. T-52 Fort Rodman

Please install 1" cu. service to supply
vocational school. Service from Fort Rodman.
Flat Rate.

Measures of 1" Curb Stop:

E x E line O'Reilly Ave.	134.0 ft.
N x S line Road "B"	5.0 ft.
W x E line Bldg. #52	11.0 ft.
N x N line Bldg. #52	7.0 ft.

Main is 3.0 ft. N x S line.
Work done May 29, 1974

17 ft. - 1" Copper tubing by Owner
(3 ft. out: 14 ft. ins.)

Labor.	\$	49.49
1" Corporation	\$	8.50
1" Curb Stop.	\$	14.00
1 Stop Box.	\$	12.75
Carting.	\$	10.00
Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Sidewalk cut: 6' x 2' Dirt		N/C

\$ 127.74