

2121 W. Main St.
Portsmouth, R.I.

June 6, 1974

#29184 Almeida & Sons

E W.S. Sandstone St., N x Pamela Dr.

Please install 1" cu. service to supply ranch.
Meter inside cellar wall above floor. Service
from Sandstone St. Lot 20

Measures of 1" Curb Stop:

N x N line Pamela Drive	98.3'
W x E " Sandstone St.	5.0'
S x N " House "	5.0'
W x W " House	34.0'

Main is 36 ft. W x E line Sandstone St.
Work done August 20, 1974

67' of 1" copper by owner: 36' out 31' in.

Labor	\$106.66
1" Corporation.	\$ 8.50
1" Curb Stop.	\$ 14.00
Caldwell stop box, complete	\$ 12.75
Carting.	\$ 10.00
Tapping machine use - Mueller 100	\$ 14.00
2-1" meter couplings @ 2.50 ea.	\$ 5.00
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Street & Sidewalk cut:	
34'x2½' and 8'x2' Dirt	\$ N/C
	\$191.91