

2121 W. Main Rd.
Portsmouth, R.I.

June 6, 1974

#29185 Almeida & Sons

E W.S. Sandstone St. facing Pamela Dr.

Please install 1" cu. service to supply ranch.
Meter inside cellar wall above floor. Service
from Sandstone St. Lot 19

Measures of 1" Curb Stop:

E x E line Sandstone St.

~~6.2~~ 41.050 ft

W x E line Pamela Drive SANDSTONE

ST.

5.0

S x N " Building

15.2

W x W " "

40.0

Main is 86 ft. W x E line Sandstone St.

Work done August 21, 1974

123 ft. of 1" copper by owner: 86' Out 37' in.

Labor	\$100.66
1-1" Corporation	\$ 8.50
1-1" Curb Stop	\$ 14.00
Caldwell Stop Box, complete.	\$ 12.75
Carting.	\$ 10.00
Mueller B Tapping Machine Use.	\$ 14.00
2-1" meter couplings @ 2.50 ea.	\$ 5.00
Loader use: 3 hrs. @ 7.00 ea.	\$ 21.00
St. cut: 86'x2' dirt.	\$ N/C
Sidewalk cut: 8'x2' dirt.	\$ N/C

\$191.91

Corrected Measures

Feb. 20, 1981

16E.S. Sandstone Dr. facing Pamela Dr.

(on house 6)

Ser. # 29185 - 1"

E.	x	E	line (north)	Sandstone Dr.	43.2 ft.
W	x	E	line (south)	Sandstone Dr.	5.0 ft.
S	x	N	line	Bldg.	15.2 ft.
W	x	W	line	Bldg.	39.0 ft.

see sketch over

PN

